



Meeting #2

Eckman Construction
84 Palomino Lane
Bedford, New Hampshire 03110

Project: 409 - Lincoln Akerman School
8 Exeter Road
Hampton Falls, New Hampshire 03844
Fax: 03844

Construction Progress Meeting Minutes

MEETING DATE: 10/04/2018 **MEETING TIME:** 9:00 AM - 10:00 AM Eastern Time (US & Canada)

MEETING LOCATION: SAU 21 Offices - 2 Alumni Drive Hampton, NH

OVERVIEW:

Meeting every other Thursday to discuss construction progress for the Lincoln Akerman School Addition project.

NOTES:

ATTACHMENTS:

ATTENDEES:

Name	Company	Phone Number	Email	Attendance
John Deloia	Eckman Construction Company, Inc.	Tel: (603) 623-1713 ext. 221	deloiaj@eckmanconstruction.com	For Distribution Only
Jon Krygeris	Eckman Construction Company, Inc.	Tel: (603) 623-1713	krygerisj@eckmanconstruction.com	Present
Mike Tremblay	Eckman Construction Company, Inc.	Tel: (603) 656-6266	tremblaym@eckmanconstruction.com	Present
Anne Ketterer	Lavallee Brensinger Architects	Tel: (603) 622-5450	anne.ketterer@lbpa.com	Conference
Lance Whitehead	Lavallee Brensinger Architects	Tel: (603) 622-5450	lance.whitehead@lbpa.com	For Distribution Only
Ed Beattie	SAU 21	Tel: (603) 926-8992	edwardbb@comcast.net	Absent
Matt Ferreira	SAU 21	Tel: (603) 926-8992	mferreira@sau21.org	Present
Tony Fransciosa	SAU 21	Tel: (603) 926-8992	afprops@yahoo.com	Absent
Alan Lajoie	SAU 21	Tel: (603) 926-2539	alajoie@sau21.org	Present
Mark Lane	SAU 21	Tel: (603) 926-8992	mlane@sau21.org	Absent
Will Lojek	SAU 21	Tel: (603) 926-8992	will@lojekconstruction.com	Absent
Bill Lupini	SAU 21	Tel: (603) 926-8992	blupini@sau21.org	Absent
Greg Parish	SAU 21	Tel: (603) 926-8992	gparish@sau21.org	Absent
Beth Raucci	SAU 21	Tel: (603) 926-8992	braucci@sau21.org	Absent
Todd Santora	SAU 21	Tel: (603) 926-8992	toddsan@comcast.net	Absent
Larry Smith	SAU 21	Tel: (603) 926-8992	lmsmith20@comcast.net	Absent
Nancy Tuttle	SAU 21	Tel: (603) 926-8992	ntuttle@sau21.org	Present
Marc Lehoullier	Trident Project Advisors and Development Group	Tel: (603) 898-6110	mlehoullier@tridentgrp.com	Conference

These meeting minutes are believed to be an accurate reflection of those items discussed and the conclusions that were reached during the referenced meeting.

Please contact Eckman Construction if there are any discrepancies or questions with the content of these minutes.

Uncategorized Items						
No	Meeting Origin	Title	Assignment	Due Date	Priority	Status
1.2	1	Building Permit	Jon Krygeris (Eckman Construction Company, Inc.)			Open
<p>Description: Jon met with Building Inspector to discuss the permit application process after the last pre-construction meeting on 8/30. The building permit application was filed on 9/13/18. The Building Inspector stated there shouldn't be an issue getting a permit to ECCI prior to foundation start. Marc asked Jon to confirm with the inspector that earthwork can start on Monday 9/24 even though a building permit has not been issued yet. Jon and Mike will contact the inspector to confirm. STATUS 10/4/18 Mike visited the Building Inspector during office hours this morning to check on status of the permit. It has not been issued yet but he told Mike to watch out for it by email. The Building Inspector did previously OK starting sitework without the permit issued. Marc asked Jon to ask the Inspector about starting foundations without the permit if necessary.</p>						
1.3	1	Subcontractor and Vendor Recommendations	Marc Lehoullier (Trident Project Advisors and Development Group), Jon Krygeris (Eckman Construction Company, Inc.)			Open
<p>Description: Please reference the minutes from the 8/30 preconstruction meeting for prior subcontractor and vendor approvals. Jon has submitted the concrete flatwork recommendation to Marc. Marc noted he received the authorization from Matt this morning. Jon will be submitting demo next. STATUS 10/4/18 ECCI has submitted demolition, AVB and joint sealant sub recommendations. Marc noted he has given ECCI conditional approval to engage the demo subcontractor and paperwork will be forwarded to Matt for approval.</p>						
1.4	1	GMP Amendment	Marc Lehoullier (Trident Project Advisors and Development Group)	09/ 21/ 2018		Open
<p>Description: Marc asked Jon for an update on the GMP amendment. ECCI is almost complete with it and will be sending it to Marc by end of day Friday 9/21/18. STATUS 10/4/18 The GMP amendment has been finalized, issued to Trident for review, signed by ECCI and Matt has signed it as well. Final copies will be forwarded to ECCI once Marc returns.</p>						
1.5	1	Site Safety & Logistics	Mike Tremblay (Eckman Construction Company, Inc.)			Open
<p>Description: Marc asked for clarification on the background check process for subs on-site. Jon clarified that all subs are required to submit to ECCI a form with a list of potential on-site employees and their corresponding background check verification numbers. Mike holds a safety orientation with every work that arrives on-site. Verification of their background check is part of this orientation. Once verified and the safety orientation is complete, then Mike provides a job-specific color coded hard hat sticker for the worker. The hard hat sticker is verification of the background check compliance.</p> <p>Jon asked for clarification on the process if workers need to enter the school. Alan will create a separate contractor sign-in log and workers will need to sign in at the front office and get a visitor badge before any entry is allowed. This will be a limited need as the boiler room has an exterior entrance and any hallway work will happen during school breaks.</p> <p>Subs will be allowed to park at the town parking lot at the field across the street. No smoking will be allowed on site or on town property, including the parking lot where subs will park. Lance clarified that this should include no vaping. ECCI will be installing signs that state no radios and no smoking on the project fence. Marc also clarified that no drones should be used for any purposes without prior authorization from the SAU and the school administrative staff.</p> <p>If committee members wish to walkthrough the site for progress updates, those walkthroughs will be limited to before or after regular progress meetings on the meeting days. This will help control site safety and allow Mike to properly control the site.</p> <p>STATUS 10/4/18 Jon asked about any safety concerns since starting on-site. Alan confirmed all has gone well with the exception of one delivery which came through the wrong entrance. ECCI is in the process of getting a site delivery sign with an arrow that shows where deliveries should go. Concerns about noise from soils compacting were discussed. Alan asked that Mike provide 15 minutes of notice before any major noise producing work is to begin so students and teachers can be notified. Mike will provide notice. Mike also noted that the shoring and entry pad demolition at the main entry canopy will happen next week. Marc asked that ECCI verify with the fire department in advance if this entrance/egress exit is to be taken fully out of service.</p>						

These meeting minutes are believed to be an accurate reflection of those items discussed and the conclusions that were reached during the referenced meeting.

Please contact Eckman Construction if there are any discrepancies or questions with the content of these minutes.

1.6	1	Look Ahead Schedule	Mike Tremblay (Eckman Construction Company, Inc.)			Open
<p>Description: Setwork mobilization will start on Monday 9/24/18. Excavation work for foundation prep is expected to take approximately two (2) weeks. Rebar will be on-site on or about 10/3/18. Foundation installation is scheduled to start the week of 10/8/18. STATUS 10/4/18 Foundation prep is ongoing now. Foundation work will start next week and that will take 3 weeks to complete. This will be followed by backfill and raising the grade inside the building, followed by underslab utilities, then slab placement then structural steel. This is the schedule through January.</p>						
1.7	1	Plowing and Winter Conditions	Jon Krygeris (Eckman Construction Company, Inc.)			Open
<p>Description: ECCI's GMP will include an allowance for winter conditions costs as agreed by ECCI and Trident. Plowing options were discussed for the site. This will be further discussed in upcoming meetings after Mike has a chance to get more familiar with the site requirements. STATUS 10/4/18 Jon confirmed Wickson does not provide plowing services. Marc asked that ECCI secure a plowing solution soon as plowing contractors secure work early.</p>						
1.10	1	Next Meeting	Jon Krygeris (Eckman Construction Company, Inc.)			Open
<p>Description: The next meeting date will be Thursday 10/4/18 at 9AM at the SAU Offices. It is likely, once ECCI has a trailer set up the meetings will move to the site. STATUS 10/4/18 The next meeting will be held at 9AM on 10/18/18 at the project site.</p>						
1.11	2	Requisitions	Jon Krygeris (Eckman Construction Company, Inc.)			Open
<p>Description: Jon stated that a draft requisition #1 will be issued to Trident for review next week. This will cover work in September.</p>						
1.12	2	Payment and Performance Bonds	Jon Krygeris (Eckman Construction Company, Inc.)			Closed
<p>Description: Jon provided copies of the ECCI payment and performance bonds to Matt. An email copy will be provided to Marc.</p>						
1.13	2	Additional Work	Marc Lehoullier (Trident Project Advisors and Development Group)	12/ 01/ 2018		Open
<p>Description: Matt asked about pricing for the additional parking lot. Jon noted that we have alternate prices from the site sub and electrical sub for that work. Matt also asked about how to get to more accurate numbers for the additional scope inside the existing school. Marc clarified that a scope narrative for this work should be written and then the subs through ECCI can price the work. Marc will lead creating the scope of work narrative. Matt and Nancy noted that pricing needs to be provided by December 1 in order to meet the vote schedule for the spring. This estimate will be an order of magnitude still and until design is finalized and the work is ready to start, it will be subject to change.</p>						

These meeting minutes are believed to be an accurate reflection of those items discussed and the conclusions that were reached during the referenced meeting.

Please contact Eckman Construction if there are any discrepancies or questions with the content of these minutes.